EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Primary School Building in Dasarahalli old village W.no-15
2	Amount of Work Portion	54.20 Lakhs
3	Estimated cost	50.00 Lakhs
4	Name of contractor	KRIDL
5	Agreement No	376/12-13 D: 25-2-13
6	NO and Date under which work order issued	376/12-13 D: 25-2-2013
7	Time limit originally fixed for completion	270 days
8	Date of application by the contractor for granting extension of time	10-9-2013
9	Date of receipt of application in the sub division office	10-9-2013
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work Carried out by the contractor during the original period stipulated in the contract	—
12	work Carried out during 1st extension.	—
13	work Carried out during 2nd extension.	
14	Time now applied for	—
15	Date of recommending time limit applied for	—
16	whether the original application of the contractor is enclosed	✓
17	Balance of work remaining to be done	✓
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Whether notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Yes.
22	Remarks of the EE with the daily rate of penalty proposed	10,000/-

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB DIVISION

Chief Engineer
Dasarahalli

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.